

CONTENTS

FOREWORD, SIR JOHN EGAN	ix
NOTE FROM THE AUTHOR	xi
PART 1 THE T5 CONTEXT	1
1 INTRODUCTION	5
Heathrow, an economic powerhouse	8
Why should you read this book?	14
2 INDUSTRY TRENDS AND PERFORMANCE	17
Aviation trends	18
Summary	41
PART 2 THE DIFFERENT PHASES OF T5	45
3 PLANNING INQUIRY	47
Key Players	48
The local community voice	50
The airline voice	51

vi CONTENTS

What was actually agreed and why?	52
Heathrow East: a different experience	58
Summary	59
4 DESIGN	63
Big-picture design	64
Favourite design features and some areas for improvement	66
BAA as the design client	72
T5 campus design guidelines	73
The design team	75
Summary	80
5 CONSTRUCTION	83
Key players in construction	86
Programme management	86
Quality	100
Safety	105
Environment	114
Logistics	124
Summary	130
6 OPERATIONAL READINESS	141
Key players	143
Working with third parties	143
Having a plan and mitigating risk	144
People familiarization induction training	146
Organization and structure	146
Employee engagement	147
Trade union engagement	149
Processes	151
Systems	151
Proving that the people, processes and systems plus the facility work	156
Migrating BA from T1 and T4 to T5	159

Bringing the opening date forward	160
Summary	163
7 RETAIL	165
Key players	167
The approach to retail at T5	168
The delights in store for the traveller	170
Summary	174
PART 3 T5 CRITICAL SUCCESS FACTORS	175
8 THE LEADERSHIP STORY	177
The size, shape and context of the leadership challenge	178
The BAA CEO leadership story	181
Five leadership characteristics in action	184
Different leaders for different phases	196
Summary	197
9 LEADERS MOTIVATING PEOPLE	203
Employee relations: The biggest people risk to manage	204
Maslow's hierarchy of needs: Get the basics right	208
Engage the workforce to improve productivity and ER stability	210
Testimonials: T5's guiseppes	215
Summary	227
10 THE ROLE OF THE CLIENT	233
T5 agreement: A ground-breaking contract	234
The client managing and mitigating risk	244
Strategic frameworks used to create a successful T5 environment	247
The impact of the T5 Agreement	259
Summary	262

11 INTEGRATING TEAMS TO DELIVER EXCEPTIONAL PERFORMANCE	263
Co-locating, the ‘best man for the job’, problem solving and innovation	266
What did the team structure look like?	269
Team testimonies	271
Summary	306
PART 4 THE FINAL VERDICT	313
12 TWENTY-TWO YEARS IN THE MAKING: HOW WILL IT END?	315
What could stop T5 opening on time?	316
Pre-opening verdict	320
Post-opening verdict	324
The final word	327
APPENDIX A: TIPS AND QUESTIONS WHEN STARTING A MEGA PROJECT	331
Tips and good questions to ask	332
Must-have strategies, frameworks and systems	337
Summary	338
APPENDIX B: THE T5 INTEGRATED TEAM	341
References	345
Index	347